# COMPLETION REPORT

1. Name of Work : **CONSTRUCTION OF CEMENT CONCRETE ROAD AND IMPROVEMENTS TO DRAIN IN BB NAGARA AND MARUTHINAGARA IN WARD NO. 8, KODIGEHALLI**

2. Sanctioned Estimate No. & Dt : 58 Date 15/12/2017

3. Head of Account which is Chargeable : POW P 1771

4. Work Order No. & Dt : BBMP/EE/BTP/WO/31/2017-18, Dt: 19/04/17

5. Name of Contractor : **SRI. N.VENKATA REDDY**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 3544/17-18

8. Check measurement of the Asst. : M.B. No. 3544/17-18 Page No. 354305 to 354309

Asst. Exe. Eng. / Exe. Eng : Page No. 354301 to 354304

9. Name of the Office / Official incharge of the work : -

10. a) Asst. Engineer : Dhananjaya. G.T

b) Asst. Exe. Engineer : Ranganath

| Sanctioned estimated amount | Amount claims as per actually vide as per bills | DIFFERENCE | |
|---|---|---|---|
| | | Excess | Savings |
| Rs. 30,00,000/- ~~27,18,558/-~~ | Rs. 27,18,558/- | — | Rs 2,81,442 |

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka, B.B.M.P.
Bangalore.

Executive Engineer
Byatarayanapura Division
BBMP, Bangalore-92

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ

ACCOUNTS SUPTD. ( )